

MAPLEWOOD MANOR UPDATE

City of Rockford Utility Improvement Project
Project Contact- Adam Noreen @ 612.214.5016



Project Progress

- Street patching and yard restoration is scheduled to be completed late October/ early November.
- Main line and lateral sewer lining is scheduled to be completed by the end of November.
- All water main and services have been installed. All testing has passed and all homes are back on the permanent system.
- Mail boxes will be installed in phase 3 on Monday.
- Crews will be working on sod prep in phase 3.
- Crews will be prepping street patches in phase 4 and driveways in phase 3B.
- The remaining layer of pavement in phase 3 and base pavement in phase 4 is scheduled to be paved late next week.
- Driveways in phase 3B will be paved late next week.
- The bituminous patches near CR 33 will be completed next week as well.
- The mainline sewer lining crews will begin lining work late next week. Please run water in all sinks and floor drains. This will reduce the likelihood of unpleasant odors entering your home during the lining process. Additional notice will be given closer to the lining process. This work is scheduled for mid-October.
- Lateral lining will begin 1-2 weeks after mainline lining begins. Additional notice will be given concerning any impact to residents.

What can you do?

- It is the City's priority to maintain a safe environment during this project. Safety involves not only the City and the Contractors, but the residents as well. We ask that you:
 - Stay a safe distance from equipment and excavations.
 - Drive with caution throughout the construction project area, obeying construction signs.
 - Respect the construction notices with regards to parking and access to areas of the site.
- In an emergency, dial 911.
- Send your E-mail address to anoreen@wenck.com to be included on future e-mails.
- **The City of Rockford will be flushing fire hydrants next Tuesday starting at 2:00 AM.**